

For Testing of Civil Engineering Materials



Standardisation Testing & Quality Certification Directorate UDYAM-CG-14-0000899

TEST-REPORT

T.R. No. / MGTL / TRR / R-0911213/001

Date:- 16/11/2021

The Executive Engineer (Civil) Civil Division CSPTCL, Raipur (C.G.)

Subject :- Test result of Soil Sample for the proposed Construction of 132 / 33 KV S/s Temri.

Your Ref.:- Letter No.:- EEC/Civil Dn./WO/1308 Raipur Dtd.:- 08/11/2021 Sample ID Mark :- Pit No.-01, (Gaintry), Depth- 1.50 m.

Vide subject and reference cited above, the test results report is as follows: -

Mechanical Testing Soil and Rock (Clays & Soils)

PARTICULAR OF SAMPLE (S)

Nature: - Disturbed Soil Sample Sample No.(S) Details:- One Sample

Testing Dt. :- 09/11/2021

	in the Lab :-09/11/2021 .:- R-2111093/001		TEST RESULT		
	Parameters	Test Method	Result	Unit	
S. No.	Type of Soil	5 2725 (************************************	(CI) Inorganic Clay of Medium Plastic		
2	Depth form EGL	As per IS 2720 Part XI	1.50 m.		
3	Bulk Density (Remoulded)	(RA-2016)	2.09	t/m³	
	C _u Value of Soil	(Unconsolidated - Undrained) Triaxial Test	3.15	Ųm²	
4	Φ _u Value of Soil		6.4	degree	
6	Gross Safe Bearing Capacity	Si G	7.69	t/m²	

Remark:-

- 1. The SBC is calculated based on shear failure criteria.
- 2. The SBC has been computed taking 1m x 1m footing size.
- 3. The ground water table variation is taken into consideration while calculation the SBC.
- 4. This soil is susceptible to longterm consolidation settlement.

Verified by Himanshu R Varma (Geotechnical Engineer) **Authorised Signatory** V. Avinash

(TM)

Note:-

1 Samples Drawn by us, unless otherwise mentioned.

2 Samples may be destroyed / Removed away from Laboratory after Testing, unless otherwise particular request is made.

3 This report in full or part may not be reproduced, published or used for any legal action unless prior permission is secured from C.E.O. MGTL Raipur. Subject to Raipur Jurisdiction.

4 Although Site name has been mentioned, MGTL is not responsible for the actual site conditions.

5 This report pertains to only sample submitted by client & Tested at Raipur Laboratory.

*******END OF REPORT******

P.S. City Road, Near Kushalpur Chowk, Changorabhata, Ring Road No. -01, Raipur 492013 (C.G.), Ph.: 7879798900 E-mail: raipur_marshal@yahoo.co.in raipur.marshal@gmail.com

Website: marshalgeoraipur.com









For Testing of Civil Engineering Materials



Standardisation Testing & Quality Certification Directorate UDYAM-CG-14-0000899

SHEET 1 OF 2

T. R. No. / MGTL / TRR / R-0911213/002

The Executive Engineer (Civil)

Civil Division CSPTCL,

Raipur (C.G.)

Subject :- Test result of Soil Sample for the proposed Construction of 132 / 33 KV S/s Temri.

Your Ref.: Letter No.:- EEC/Civil Dn./WO/1308 Raipur Dtd.:- 08/11/2021

Sample ID Mark :- Pit No.- 01 (Gaintry), Depth- 1.50 Mtr.

Vide subject and reference cited above, the test results report is as follows: -

PARTICULAR OF SAMPLES (S):-

Nature: - Soil Sample

Sample No.(S) Details:- One sample

Packing/Container :- Poly Bags

Dt. of Receipt in the Lab:- 09/11/2021

Date:-16/11/2021

LAB JOE	B NO R-2111093/002		Testing Dt. :- 12/11/2021		
	Name of Test		TEST RESULTS		
A)	Soil Sample	Test Method	Results	Unit	
1	LL, PL & PI	As per IS: 2720 (Part V)- 1985 (RA-2015)	Chalkser		
Z Table -1	Grain Size Analysis	As per IS : 2720 (Part IV)-1985 (RA-2015)	As per table 1 below As per table 2 below	%	

JOB NO R-2111	1		TEST RESU	JLTS		
Sr. No.	% of Fines Type of Soil	Type of Soil	Soil LL PL	PI		
			%	%	%	1
1	88.60	(Cl) Inorganic Clay of Medium Plasticity	41.00	21.26	19.74	









S 1 a Geo Test Laboratory

For Testing of Civil Engineering Materials



Certified By: Standardisation Testing & Quality Certification Directorate UDYAM-CG-14-0000899

SHEET 2 OF 2

Table -2				TEST RESULT	S
AB JOB Sr. No.	NO R-2111093/00 SIEVE SIZE (MM)	WT. RET.	% OF WT.RET	CUM.WT. RET.	PERCENTAGE FINER (%)
	(193391)	5.0	1.00	1.00	99.00
1	10	5.0	0.80	1.80	98.20
2	4.75	4.0		4.40	95.60
3	2	13.0	2.60	9.40	90.60
A	0.6	25.0	5.00	9.40	90.60
5	0.425	0.0	0.00		88.60
	0.423	10.0	2.00	11.40	88.00
6	0.75		L Cond	Fine Sand	Silt & Clay
	Gravel	Coarse Sand	Medium Sand		88.60
	4.00	2.60	5.00	2.00	00.00

Note :- 1) Soil Sample is expansive in nature.

/erified by Himanshu R Varma (Geotechnical Engineer)

Authorised Signatory V. Avinash (TM)

Note:

1 Samples Drawn by us, unless otherwise mentioned.

2 Samples may be destroyed / Removed away from Laboratory after Testing, unless otherwise particular request is made.

3 This report in full or part may not be reproduced, published or used for any legal action unless prior permission is secured from C.E.O. MGTL Raipur. Subject to Raipur Jurisdiction.

4 Although Site Name has been mentioned, MGTL is not responsible for the actual site conditions.

5 This report pertains to only sample submitted by client & tested at Raipur Laboratory.

*******END OF REPORT*****









For Testing of Civil Engineering Materials



Standardisation Testing & Quality Certification Directorate

UDYAM-CG-14-0000899

TEST - REPORT

T.R. No. / MGTL / TRR / R-0911213/003

Date: - 16/11/2021

The Executive Engineer (Civil)

Civil Division CSPTCL,

Raipur (C.G.)

Subject :- Test result of Soil Sample for the proposed Construction of 132 / 33 KV S/s Temri.

Your Ref .:- Letter No .:- EEC/Civil Dn./WO/1308 Raipur Dtd .:- 08/11/2021

Sample ID Mark :- Pit No.-02, (Transformer), Depth- 3.00 m.

Vide subject and reference cited above, the test results report is as follows: -

Mechanical Testing

Soil and Rock (Clays & Soils)

PARTICULAR OF SAMPLE (S)

Nature: - Disturbed Soil Sample

Sample No.(S) Details:- One Sample Dt of Receipt in the Lab :-09/11/2021

Testing Dt. :- 09/11/2021

). :- R-2111093/003	TEST RESULT			
S. No.	Parameters	Test Method	Result	Unit	
1	Type of Soil	- AND THE RESIDENCE	(CI) Inorganic Clay of Medium Plastici 3.00 m.		
2	Depth form EGL	As per IS 2720 Part XI			
3	Bulk Density (Remoulded)	(RA-2016)	2.00	t/m³	
4	C _u Value of Soil	(Unconsolidated - Undrained) Triaxial Test	4.07	t/m²	
5	Φ _u Value of Soil		8.6	degree	
6	Gross Safe Bearing Capacity	91	11.93	t/m²	

Remark:-

- 1. The SBC is calculated based on shear failure criteria.
- 2. The SBC has been computed taking 1m x 1m footing size.
- 3. The ground water table variation is taken into consideration while calculation the SBC
- This soil is susceptible to longterm consolidation settlement.

erified by Himanshu R Varma (Geotechnical Engineer) **Authorised Signatory** V. Avinash

(TM)

Note:-

1 Samples Drawn by us, unless otherwise mentioned.

2 Samples may be destroyed / Removed away from Laboratory after Testing, unless otherwise particular request is made.

3 This report in full or part may not be reproduced, published or used for any legal action unless prior permission is secured from C.E.O. MGTL Raipur. Subject to Raipur Jurisdiction.

4 Although Site name has been mentioned, MGTL is not responsible for the actual site conditions.

5 This report pertains to only sample submitted by client & Tested at Raipur Laboratory.

*******END OF REPORT*****

P.S. City Road, Near Kushalpur Chowk, Changorabhata, Ring Road No. -01, Raipur 492013 (C.G.), Ph.: 7879798900 E-mail: raipur_marshal@yahoo.co.in raipur.marshal@gmail.com

Website: marshalgeoraipur.com









For Testing of Civil Engineering Materials



Standardisation Testing & Quality Certification Directorate UDYAM-CG-14-000089

Date:-16/11/2021

SHEET 1 OF 2

T. R. No. / MGTL / TRR / R-0911213/004

The Executive Engineer (Civil)

Civil Division CSPTCL,

Raipur (C.G.)

Subject: - Test result of Soil Sample for the proposed Construction of 132 / 33 KV S/s Temri.

Your Ref.: Letter No.:- EEC/Civil Dn./WO/1308 Raipur Dtd.:- 08/11/2021

Sample ID Mark :- Pit No.- 02 (Transformer), Depth- 3.00 Mtr.

Dear Sir.

Vide subject and reference cited above, the test results report is as follows: -

PARTICULAR OF SAMPLES (S) :-

Nature: - Soil Sample

Sample No.(S) Details:- One sample

Packing/Container: - Poly Bags

Dt. of Receipt in the Lab:- 09/11/2021

Testing Dt. :- 12/11/2021

AB JOE	3 NO R-2111093/004	•	TEST RESULTS	
S. No.	Name of Test	Test Method	Results	Unit
A)	Soil Sample			
1	LL, PL & Pl	As per IS: 2720 (Part V)- 1985 (RA-2015)	As per table 1 below	%
2	Grain Size Analysis	As per IS: 2720 (Part IV)-1985 (RA-2015)	As per table 2 below	%

Table -1

JOB NO R-2111093/004			TEST RESULTS			
0 11	. No. % of Fines Type	and the victorial	LL PL	PI		
Sr. No.		Type of Soil	%	%	%	
1	90.20	(CI) Inorganic Clay of Medium Plasticity	41.00	19.95	21.05	/











For Testing of Civil Engineering Materials




Certified By:
Standardisation Testing
& Quality Certification
Directorate
UDYAM-CG-14-0000899

SHEET 2 OF 2

Table -2

LAB JOB	NO R-2111093	/004		TEST RESULT	S
Sr. No.	SIEVE SIZE (MM)	WT. RET.	% OF WT.RET	CUM.WT. RET.	PERCENTAGE FINER (%)
1 10	10	0.0	0.00	0.00	100.00
2	4.75	7.0	1.40	1.40	98.60
3	2	8.0	1.60	3.00	97.00
4	0.6	24.0	4.80	7.80	92.20
5	0.425	0.0	0.00	7.80	92.20
6	0.75	10.0	2.00	9.80	90.20
G	Gravel	Coarse Sand	Medium Sand	Fine Sand	Silt & Clay
	1.40	1.60	4.80	2.00	90.20

Note :- 1) Soil Sample is expansive in nature.



Authorised Signatory

Authorised Signatory V. Avinash (TM)

Note:-

- 1 Samples Drawn by us, unless otherwise mentioned.
- 2 Samples may be destroyed / Removed away from Laboratory after Testing, unless otherwise particular request is made.
- 3 This report in full or part may not be reproduced, published or used for any legal action unless prior permission is secured from C.E.O. MGTL Raipur. Subject to Raipur Jurisdiction.
- 4 Although Site Name has been mentioned, MGTL is not responsible for the actual site conditions.
- 5 This report pertains to only sample submitted by client & tested at Raipur Laboratory.

*******END OF REPORT******









S 1 2 Geo Test Laboratory

For Testing of Civil Engineering Materials



Certified By: Standardisation Testing & Quality Certification Directorate UDYAM-CG-14-0000899

TEST-REPORT

T.R. No. / MGTL / TRR / R-0911213/005

Date:- 16/11/2021

The Executive Engineer (Civil)

Civil Division CSPTCL,

Raipur (C.G.)

Test result of Soil Sample for the proposed Construction of 132 / 33 KV S/s Temri. Subject :-

Your Ref.:- Letter No.:- EEC/Civil Dn./WO/1308 Raipur Dtd.:- 08/11/2021

Sample ID Mark :- Pit No.-03, (Control Room), Depth- 2.00 m.

Vide subject and reference cited above, the test results report is as follows: -

Mechanical Testing

Soil and Rock (Clays & Soils)

PARTICULAR OF SAMPLE (S)

Nature: - Disturbed Soil Sample

Sample No.(S) Details:- One Sample

Dt. of Receipt in the Lab :-09/11/2021

Testing Dt. :- 10/11/2021

	:- R-2111093/005		TEST RESULT	
S. No.	Parameters	Test Method	Result	Unit
1	Type of Soil	9 1380 FEAT & 1885 (BA 2015)	(CI Inorganic Clay of N	V .
2	Depth form EGL	As per IS 2720 Part XI	2.00	m.
3	Bulk Density (Remoulded)	(RA-2016)	2.00	t/m³
4	C _u Value of Soil	(Unconsolidated - Undrained) Triaxial Test	3.31	Vm²
5	Φ _u Value of Soil		6.8	degree
6	Gross Safe Bearing Capacity	Picture State Company	8.59	t/m²

Remark:-

- 1. The SBC is calculated based on shear failure criteria.
- 2. The SBC has been computed taking 1m x 1m footing size.
- 3. The ground water table variation is taken into consideration while calculation the SBC.

This soil is susceptible to longterm consolidation settlement.

Verified by Himanshu R Varma (Geotechnical Engineer)

Authorised Signatory V. Avinash (MT)

Note:-

1 Samples Drawn by us, unless otherwise mentioned.

2 Samples may be destroyed / Removed away from Laboratory after Testing, unless otherwise particular request is made.

3 This report in full or part may not be reproduced, published or used for any legal action unless prior permission is secured from C.E.O. MGTL Raipur. Subject to Raipur Jurisdiction.

4 Although Site name has been montioned, MGTL is not responsible for the actual site conditions.

5 This report pertains to only sample submitted by client & Tested at Raipur Laboratory.

*******END OF REPORT*****









For Testing of Civil Engineering Materials



Certified By: Standardisation Testing & Quality Certification Directorate UDYAM-CG-14-0000899

SHEET 1 OF 2

T. R. No. / MGTL / TRR / R-0911213/006

The Executive Engineer (Civil)

Civil Division CSPTCL,

Raipur (C.G.)

Subject :- Test result of Soil Sample for the proposed Construction of 132 / 33 KV S/s Temri.

Your Ref.: Letter No.:- EEC/Civil Dn./WO/1308 Raipur Dtd.:- 08/11/2021

Sample ID Mark :- Pit No.- 03 (Control Room), Depth- 2.00 Mtr.

Dear Sir.

Vide subject and reference cited above, the test results report is as follows: -

PARTICULAR OF SAMPLES (S):-

Nature: - Soil Sample

Sample No.(S) Details:- One sample

Packing/Container: - Poly Bags

Dt. of Receipt in the Lab:- 09/11/2021

Date:-16/11/2021

LAB JOE			Testing Dt. :-	sting Dt. :- 12/11/202	
	Name of Test		TEST RESULTS		
A)	Soil Sample	Test Method	Results	Unit	
1	LL, PL & PI	As per IS : 2720 (Part V)- 1985 (RA-2015)	TWO WAR		
2 Table -1	Grain Size Analysis	As per IS : 2720 (Part V)- 1965 (RA-2015)	As per table 1 below As per table 2 below	%	

B NO R-211	100000		TEST RESU	JLTS		
Sr. No.	% of Fines	Type of Soil	LL	PL	PI	
3 file access			%	%	%	
1	93.00	(Cl) Inorganic Clay of Medium Plasticity	42.00	20.13	21.87	/











For Testing of Civil Engineering Materials



Standardisation Testing & Quality Certification

Directorate

UDYAM-CG-14-0000899

SHEET 2 OF 2

Table -2

- 15 000	NO R-2111093/00	70	TEST RESULTS		
Sr. No.	SIEVE SIZE (MM)	WT. RET.	% OF WT.RET	CUM.WT. RET.	PERCENTAGE FINER (%)
1	10	0.0	0.00	0.00	1
2	4.75	8.0	1.60	0.00	100.00
3	2	7.0		1.60	98.40
4	0.6		1.40	3.00	97.00
		12.0	2.40	5.40	94.60
5	0.425	0.0	0.00	5.40	
6	0.75	8.0	1.60		94.60
-				7.00	93.00
	ravel	Coarse Sand	Medium Sand	Fine Sand	Silt & Clay
-	1.60	1.40	2.40	1.60	93.00

Note :- 1) Soil Sample is expansive in nature.

Himanshu R Varma (Geotechnical Engineer)

Authorised Signatory

V. Avinash (TM)

Note:-

1 Samples Drawn by us, unless otherwise mentioned.

2 Samples may be destroyed / Removed away from Laboratory after Testing, unless otherwise particular request is made.

3 This report in full or part may not be reproduced, published or used for any legal action unless prior permission is secured from C.E.O. MGTL Raipur. Subject to Raipur Jurisdiction.

4 Although Site Name has been mentioned, MGTL is not responsible for the actual site conditions.

5 This report pertains to only sample submitted by client & tested at Raipur Laboratory.

*******END OF REPORT******

P.S. City Road, Near Kushalpur Chowk, Changorabhata, Ring Road No. -01, Raipur 492013 (C.G.) , Ph. : 7879798900 E-mail: raipur_marshal@yahoo.co.in raipur.marshal@gmail.com

Website: marshalgeoraipur.com





